Item no	From	Unit		nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9	10
17	Fabrication supplying and erecting M.S. tubular trusses of all spans as per approved drawing & design with prefabricated steel applications using quality material and are durable, reliable and corrosion and abrasion resistant. Welding shall confirm to latest structural welding code. Quality shall be on various parameters like shape, size, design gauge and polish. The entire trusses is anchored in RCC column by using 4 nos of M.S. anchor bolts at each support with 10mm thick base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S. pipes and welding wherever necessary and applying one coat of redoxide primer coat to all the members including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erectiorrequipments, with all lead and lift, transportation, letc., complete as per specification								
		Kgs							
							weight kg/m	Total weight	
	Quantity vide 1st & partbill							14331.00	
	Ms bolt		1	2	6.00	1.00	3.00	36.00	
	Ms plates		1	2	0.30	0.60	121.00	43.56	
			1	6	0.20	0.60	121.00	87.12	
			1	12	0.45	0.45	121.00	294.03	
	150mm vertical pipes		1	2	1.00	4.20	21.95	184.38	
			1	1	1.00	3.60	21.95	79.02	
	ISMB 300		1	1	1.00	12.15	46.00	558.90	
	ISMB 200		1	1	1.00	11.20	25.40	284.48	
			1	2	1.00	9.00	25.40	457.20	
	100X50 C channeles for		1	1	1.00	0.75	9.60	7.20	
			1	1	1.00	2.10	9.60	20.16	
			1	1	1.00	5.40	9.60	51.84	
			1	1	2.00	3.60	9.60	69.12	
			1	1	2.00	5.00	9.60	96.00	
			1	1	2.00	5.40	9.60	103.68	
			1	1	2.00	5.70	9.60	109.44	
			1	1	2.00	6.00	9.60	115.20	
			1	1	2.00	6.60	9.60	126.72	
			1	1	2.00	7.35	9.60	141.12	
							Total Qty	17196.17	
							Limited to Qty	16800.00	
	Deduct paid Quantity vide 1st & partbill							14331.00	
	Quantity to be paid							**2469.00**	

Checked
E.E. (Project)

Contractor PMC

Asst. Engineer(Project) 24/2/18

Asst. Executive Engineer(Project) 24/2/18

Item no	From	Unit		nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9	9
40	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty.Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of all materials,cost of labour and scaffolding etc., complete as per the specification								
		Sqm							
	Inside cieling		1	1	3.60	3.00		10.80	
	inside walls		1	1	4.00	3.00		12.00	
			1	1	3.00	3.00		9.00	
			1	1	2.10	3.00		6.30	
			1	1	1.50	2.10		3.15	
			1	1	1.20	2.10		2.52	
	Inside bath room		1	2	1.50	1.80		5.40	
							Total Qty	49.17	

Contractor PMC

Asst. Engineer(Project) 24/2/18

Asst. Executive Engineer(Project)

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Item no	From	Unit		nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9	9
41	Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth cost of materials, labour, complete as per specifications.with primer.								
		Sqm							
	Inside cieling		1	1	3.60	3.00		10.80	
	inside walls		1	1	4.00	3.00		12.00	
			1	1	3.00	3.00		9.00	
			1	1	2.10	3.00		6.30	
			1	1	1.50	2.10		3.15	
			1	1	1.20	2.10		2.52	
	Inside bath room		1	2	1.50	1.80		5.40	
							Total Qty	49.17	

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Contractor PMC

Asst. Engineer(Project) 24/2/18

Asst. Executive Engineer(Project)

Item no	From	Unit		nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9	9
43	Providing and fixing in position fully panneled shutters for windows with Honne wood styles and rails of 300mm thick ,75mm wide in two halves with panels provided with NUWUD (MDF) of 18mm thick including cost of all materials ,labours charges,HOM of machineries complete as per specification								
		Sqm							
	main door		1	1	0.90	2.10		1.89	
	Bath room door		1	1	0.75	2.10		1.58	
							Total Qty	3.47	

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Contractor PMC

Asst. Engineer(Project) 24/2/18

Asst. Executive Engineer(Project)